

STAT



LOGISTICS SERVICES DIVISION
WEEKLY REPORT
PERIOD ENDING 25 APRIL 1984

I. Progress Report on Tasks Assigned by DCI/DDCI:

No items this reporting period. (U)

II. Items/Events of Major Interest:

a. Quality of Life: All the Headquarters Building corridor light fixtures are being replaced with new fixtures that contain the latest state of the art in light defusion. The new fixtures are both energy and cost efficient. In order to keep the cost even lower, the light tubes from the old fixtures are being reused. The project will take approximately 30 days to complete.

The material for the new running track and adjacent areas was delivered on Tuesday, 24 April and installation is scheduled to begin today, 25 April. The project will take approximately two weeks to complete.

b. DCI Portraits: The restored Hillenkoetter portrait was picked up from the conservator on 24 April and returned to the 1C corridor. The remaining portraits to be restored (Smith, Helms, and Vendenberg) will not be worked on until the fall when the conservator returns from a contract assignment in California.

c. Transportation: Special transportation was provided to the East Asia Division, Latin America Division, and the Office of Security during the past week.

d. Hydraulic Barricades: Architectural Design Staff (ADS), OL/LSD reports that the first shipment of hydraulic barricades for the Route 123 entrance of the Headquarters compound have arrived.

e. Security Barricades - Community Headquarters Building: The installation of security barricades at the entrance to the Community Headquarters Building was completed last week.

STAT

f. Building Backfill: The Office of Soviet Analysis (SOVA) has returned their revisions of the preliminary plans for the move to the 4E corridor of the Headquarters Building. SOVA is presently reviewing the preliminary plans for the move to the 5E corridor of Headquarters. Demolition and construction drawings are in process for the 4E corridor move.

The drawings for the Intelligence Community Staff on the tenth floor of the Ames Building have been approved by the GSA Fire and Safety Staff and forwarded to the GSA independent estimator for them to prepare the estimates.

g. Renovations at Headquarters Building: Window grills have been installed in Rooms 2D00 and 2D0105 for the Office of Data Processing.

h. Renovations at the Ames Building: The renovations to the main lobby area of the Ames Building are approximately 90 percent complete.

STAT

STAT

i. Drawings - The drawing for the work to be done for the Soviet/East Europe Division and DDO has been cleared by the GSA Leasing Branch and the Division Chief. This drawing is being forwarded to the GSA Alteration Branch for final approval before being forwarded to the building owners for their bid.

j. Planter Barricades: Fairfax Wood and Concrete Products, Inc. has the mold for the concrete planters for the Northeast and Southeast entrances of the Headquarters Building. ADS reports that Fairfax Wood and Concrete has begun to pour the planters.

STAT

STAT

k. Building Fence: The relocation of the chain link fence at Building was completed last week.

III. Significant Events Anticipated During the Coming Week:

No items this reporting period.



Chief
Logistics Services Division, OL

STAT